

Facility Safety Inspection Fire & Life Safety / Environmental Health Licensed Day Care Programs Compliance Plan

Provider's Name: **Central Baptist Preschool**

City: **Sioux Falls**

Provider Number: **018042174**

Inspector: **Kenneth
Anderson**

Date of Inspection: **06/28/2018**

Time of Inspection: **10:38 AM**

The items listed below are those that the provider was not in compliance with at the time of the inspection.

A. FIRE AND LIFE SAFETY

12. Are exits and exit corridors maintained in a safe manner? 61:15:05:05 NOTE: Exits can't pass through storeroom, bathroom, kitchen; corridor & aisle widths of 36 inches; exits cannot be obstructed.

<p>Corrections To Be Made:</p> <p>A book case and a white board are blocking the egress flow to exterior exit door in the Blue Room with a width of only six inches. There needs to be a 36" clearance for egress travel.</p>	<p>Agency Action:</p> <p>Compliance Plan</p> <table style="width: 100%; border: none;"> <tr> <td style="width: 50%;">Suggested Completion Date:</td> <td style="width: 50%;">Actual Completion Date:</td> </tr> <tr> <td style="text-align: center;">06/28/2018</td> <td style="text-align: center;">07/10/2018</td> </tr> </table> <p>Status: Corrected</p>	Suggested Completion Date:	Actual Completion Date:	06/28/2018	07/10/2018
Suggested Completion Date:	Actual Completion Date:				
06/28/2018	07/10/2018				

15. Is electrical system being used properly? 61:15:01 NOTE: Check for overloads or frayed extension cords.

<p>Corrections To Be Made:</p> <p>There is a 3-way plug outlet plugged into a single outlet. There needs to be a surge protected plug-in for the single outlet.</p>	<p>Agency Action:</p> <p>Compliance Plan</p> <table style="width: 100%; border: none;"> <tr> <td style="width: 50%;">Suggested Completion Date:</td> <td style="width: 50%;">Actual Completion Date:</td> </tr> <tr> <td style="text-align: center;">06/30/2018</td> <td style="text-align: center;">07/10/2018</td> </tr> </table> <p>Status: Corrected</p>	Suggested Completion Date:	Actual Completion Date:	06/30/2018	07/10/2018
Suggested Completion Date:	Actual Completion Date:				
06/30/2018	07/10/2018				

B. ENVIRONMENTAL HEALTH

44. Is the water temperature at children's hand washing sinks maintained at 120 degrees or lower?
67:42:11:09

Corrections To Be Made:	Agency Action:	
The hot water temperature tested at 124 degrees. The hot water heater needs to be adjusted for the hot water to be no higher than 120 degrees.	Compliance Plan	
	Suggested Completion Date:	Actual Completion Date:
	07/07/2018	07/10/2018
	Status: Corrected	

Melissa Ludens

Provider Signature

06/28/2018

Date

Kenneth Anderson

Inspector Signature

06/28/2018

Date